

Workshop: Broer med og uden støbestilladser, 2016

Prefabricated vs. in-situ concrete bridges in a whole life perspective

Jens Sandager Jensen, COWI

1

NOVEMBER 2016
WORKSHOP: BROER MED OG UDEN STØBESTILLADSER, 2016



COWI

Agenda

1. Prefabricated vs. in-situ concrete bridges
2. Tools for Life Cycle Costs (LCC) and Life Cycle Assessment (LCA)
3. Example (comparison)
4. Summary

Prefabricated vs. in-situ concrete bridges

Selected factors that influences the choice (in random order) :

- › Contractual setup
- › Functional requirements
- › Boundary conditions (e.g. location, exposure, soil)
- › Execution methods
- › Structural design
- › Costs
- › Execution period
- › Risk
- › Traffic
- › Life Cycle Costs
- › Maintenance
- › Materials
- › Environmental impacts
- › Durability, sustainability

Prefabricated bridges


Pros:	Cons:
<ul style="list-style-type: none">› Shorter construction time at site› Traffic disturbance and associate accidents are often minimized› Use of scaffolding is minimized (risk reduction)› Concrete elements are produced in a controlled environment (high quality)› Construction is independent on the weather situation› Large spans are possible	<ul style="list-style-type: none">› Every element needs a support (requires bearings and/or cross beams)› Deck height is often higher than when cast-in-situ› More joints are required (larger maintenance costs)› Limited lengths and widths due to transport

In-situ cast bridges


Pros:	Cons:
<ul style="list-style-type: none">> Extensive architectural degrees of freedom> Monolithic structures are possible (static advantageous)> No need for cross beams> Interface management is minimized	<ul style="list-style-type: none">> Longer period of construction (imposes risks)> Execution require more man-power> Scaffolding is required (imposes risks)> Period of traffic disturbance is longer when compared to prefabricated bridges (imposes risks)> Quality level is dependent on the weather situation> Many site operations at the same time (imposes risks)

Recent study in Sweden...(Larsson & Simonsson, 2012)


Prefab.



In-situ




US initiative...(2009-)



7

NOVEMBER 2016
WORKSHOP: BRØER MED OG UDEN STØBESTILLADSER, 2016

II. Flowchart for High-Level Decision on Whether a Prefabricated Bridge Should Be Used in This Project



COWI

US initiative – some statements...

Accelerated Bridge Construction (ABC) comprise:

- Slide-in Bridge Construction
- Prefabricated Bridge Elements and Systems
- Geosynthetic Reinforced Soil–Integrated Bridge System.


BENEFITS

Benefits to employing ABC technology include:

- ▶ **Mobility impacts on bridge construction or replacement projects can be reduced to 48 to 72 hours with planning and bridge construction reduced by years.** Decreasing construction time directly benefits the public by significantly reducing traffic delays and road closures.
- ▶ **Reduced agency costs.** ABC can be the most cost-effective means of construction, especially when total project costs, including right-of-way acquisition, project administration, maintenance of traffic, environmental mitigation utility relocation, escalation or railroad flagging costs are considered.
- ▶ **Reduced user costs.** ABC dramatically reduces work zone road user costs associated with bridge construction projects on existing roadways.
- ▶ **Improved motorist and worker safety.** Each year 2,000 fatal crashes occur in work zones. Forty-four percent of bridge construction worker injuries involve a vehicle traveling through a work zone and two-thirds of these injuries are fatal. Limiting the duration of traffic impacts reduces the exposure to work zone crashes, increasing safety for both the construction worker and the traveling public.
- ▶ **More durable, longer-lasting bridges.** As our Nation faces the prospect of crumbling infrastructure, this innovation is not only effective, but also incredibly important to addressing this serious, time-sensitive challenge.
- ▶ **An effective solution to environmentally sensitive areas.** ABC technologies may also be an effective solution or alternative in areas where construction may be constrained or delayed by environmental considerations or limitations.

- ▶ **Public support.** Post-construction surveys of residents and businesses indicate high levels of customer satisfaction for ABC projects.

Decisions made early has the greatest impact...



Contractual setup

Common: Contracts shall support low life cycle costs, stable budgets, right timing and innovation where appropriate.

> **Design and build**

- > functional requirements shall ensure low life cycle costs
- > including other LCC-based requirements can be difficult / requires a robust evaluation model
- > contractors degree of freedom shall be maintained

> **Public-Private-Partnership (PPP)**

- > ex. for a 30 year period, risks are spilt btw. partners
- > others...


Tendering – Functional requirements

- › Often they concern **initial quality** because of warranty period
- › How to deal with a 10% reduction in service life?
- › A **LCC model as part of the tender evaluation** could supplement functional requirements, on **component level** it could favor:
 - › low initial cost
 - › low maintenance and replacement costs
 - › low quantity (very transparent)
 - › high service life

LCC in a tender framework

- › Contractors job (objectivity)?
- › Owners job (robust and transparent model as part of tender)?
- › Step-wise procedure:
 - › LCC (Owner) of Conceptual Design
 - › LCC (Contractor) as part of the offer (model as part of tender)
 - › LCC (Owner) comparison of offers
 - › LCC (Owner) during construction as a reality check
- › Requires country specific and realistic O&M costs
- › Keeping Contractors degrees of freedom

Tools for LCC and LCA ... for bridges



ETSI



Liikennevirasto

TRAFIKVERKET

Statens vegvesen

Vejdirektoratet

KTH
VETENSKAP
OCH KUNSKAP

COWI

NTNU

COWI

MAINLINE

- > **MAINTENANCE, RENEWAL AND IMPROVEMENT OF RAIL TRANSPORT INFRASTRUCTURE TO REDUCE ECONOMIC AND ENVIRONMENTAL IMPACT**



&



Soil Cuttings



Track



Metal Bridges




COWI

Example (comparison)



Example (comparison)


- Construction costs:
 - In-situ: 11.4 mio. DKK.
- Prefab: "same level"




Recent study from Netherlands support this for "typical" bridges (Bakker, 2014) +/- 10%

Example (comparison)

> O, M and R budget (in-situ):



Routine Maintenance (yearly)
Principal Inspection (every 5th year)
Special Inspection (every 10th year)
Road user disturbance not included



Primarily: Wearing course, surfacing+
waterproofing, conc. rep., railings and
edge-beams

Example (comparison)

- › We do not have sufficient data...
- › However, construction joints in prefab. bridges increase O&M costs
- › But Net Present Values during a 100 year period are expected to be roughly the same.

Example (comparison)

- › Road user disturbance cost (NPV, 5%):

	ADT	Speed (km/h)	Detour
Overpass	10.000	50 -> 30	1 km
Underpass	40.000	110 -> 70 (6 -> 4 lanes)	-



	Duration (years)		Cost (MDKK)		Remark	Reference
	In-situ	Prefab	In-situ	Prefab		
Execution	1	7/12	37	22	No queuing	DRD
Operation	100	100	0.27	~0.27	No queuing	ETSI

Example (comparison)

- › Other society cost, ex. accidents:
 - › 1 death: ~20 MDKK.
 - › Risk = Probability x Consequence
- › In-situ (1 year):
 - › Execution: 24.000 kr.
- › Prefab (7 month):
 - › Execution: 14.000 kr.
- › Additional risk due to scaffolding and other effects

Activity	Number of deaths per hour per 10 ⁸ persons
Mountaineering (int.)	2700
Travel by plane (int.)	120
Travel by car	56
Construction sites	7.7
Accidents at home	2.1
Structural failure	0.002


UK, 1970ies
(Thoft Christensen et al, 1982)

Environment – (How) do we take this into consideration?

According to MAINLINE investigation, it is limited due to:

- › Bridge projects consist of many different elements
- › Long service life
- › Significant uncertainties
- › Complexity (not only CO₂ and waste)
- › Lack of local data
- › Lack of rules for monetization (balancing discount rate, tax etc.)

Global Warming Potential –
Overpass Vindingevej
(ETSI, 2013)



Summary

- › We see a growth in number of prefabricated bridges
- › Growth is primarily driven by society costs (road user disturbance)
- › Some reservations related to aesthetics
- › Tools and data for LCC and LCA are needed
- › Tendering and contractual setup shall support the above
- › Gathering of data/experience is needed from all partners and especially for infrastructure managers

Thank you

Jens Sandager Jensen, COWI
jes@cowi.dk